BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Water Supply to drilling of Borewells Erection of Pump Motor in Amruthahalli in Ward No 07, Byatarayanapura
2	Amount of Work Portion	482658=00
3	Estimate cost	4.95 Lakhs
4	Name Of Contractor	Sri.B.M. Muniraju
5	Agreement No.	261/2014-15
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/261/2014-15, Date: 02.02.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	02-04-2015
9	Date of receipt of application in the sub-division office	02-04-2015
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	Nil
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	821 Days.
15	Date of recommending time limit applied for	03-04-15
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	75%

18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Basic work is going on work Spot work has been Delayed.
22	Remarks of the EE with the daily rate of penalty proposed	Agreed as per the AEE

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone